


HIDALGO COUNTY REGIONAL MOBILITY AUTHORITY

2013 ANNUAL PROJECT REPORT






MASTER PLAN

DEVELOP THE
INFRASTRUCTURE TO
SERVE A POPULATION
OF APPROXIMATELY
800,000 RESIDENTS

AND

5 INTERNATIONAL PORTS OF ENTRY





SH 365 PROJECT PROGRESS

MILESTONES:

EA ENV CLASSIFICATION

DRAFT EA DOC

@ LOCAL DISTRICT

BID DATE: 09/2015

CONST DATE: 12/2015

OPENING DATE: 08/2018



A. Shovel Ready Activity

Ś	55.205.843	Subtotal for A. Shovel Ready Activity	
\$	8,551,690	Plans, Specifications and Estimates (Final Design)	
\$	7,668,105	Utility Relocation (including Design)	
\$	33,979,586	ROW Acquisition Cost (Land Purchase for Ultimate Section)	
\$	5,006,462	Advanced Planning Cost (Prelim. Engineering, Survey, Environmental, Mgt.)	

B. Construction Activity

\$ 160,086,086	Subtotal for B. Construction Activity
\$ 9,234,929	Construction Management (Management, Inspection, Materials Testing)
\$ 150,851,157	Total Construction Cost (CC) (including escalation)

C. Total Development Cost


\$ 2	215,291,929	Total Development Cost (A. Shovel Ready Activity + B. Construction Activity)
------	-------------	--

D. Timeline:

Environmental Clearance	04/2014	Federal clearance, assuming EA
PS&E Complete	10/2014	
ROW Acquired	10/2015	
Utilities Relocated	09/2015	
Letting Date	09/2015	
Construction Start	12/2015	
Toll Operations Start	08/2018	
•	•	

SH 365 PROJECT DETAIL





IBTC PROJECT PROGRESS

MILESTONES:

UPDATED SCHEMATIC WITH LOW LEVEL FLIGHT: OCT 2013

LOCAL ENVIRONMENTAL CLEARENCE: EARLY 2014

BID DATE: 12/2016

CONST DATE: 04/2017

OPENING DATE: 11/2019



A. Shovel Ready Activity \$ 5,369,928 Advanced Planning Cost (Prelim. Engineering, Survey, Environmental, Mgt.) \$ 28,676,896 ROW Acquisition Cost (Land Purchase for Ultimate Section)

\$ 5,580,054 Utility Relocation (including Design)

\$ 7,672,574 Plans, Specifications and Estimates (Final Design)

\$ 47,299,452 Subtotal for A. Shovel Ready Activity

B. Construction Activity

\$ 166,776,286	Total Construction Cost (CC) (including escalation)
\$ 9,922,695	Construction Management (Management, Inspection, Materials Testing)

\$ 176,698,981 Subtotal for B. Construction Activity

C. Total Development Cost


\$ 223,998,433 Total Development Cost (A. Shovel Ready Activity + B. Construction Activity)

D. Timeline:

Environmental Clearance	06/2016	Federal clearance, assuming EA
PS&E Complete	10/2015	
ROW Acquired	10/2016	
Utilities Relocated	12/2017	
Letting Date	12/2016	
Construction Start	04/2017	
Toll Operations Start	11/2019	

IBTC PROJECT DETAIL





OVERWEIGHT CORRIDOR

MILESTONES (EST.):

TEXAS HB 474 MADE IT EFFECTIVE: 09/2013

DEVELOP WEB-BASED PERMIT SYSTEM: 11/2013

TXDOT ADMINISTRATIVE AGREEMENT BY: 12/2013

ISSUING PERMITS: 01/2014



OVERWEIGHT CORRIDOR IMPLEMENTATION

- ► Goal is to allow HCRMA to issue oversize and overweight permits online via HCRMA's website for trucks so that they may be in compliance with weights and measures as well with safety requirements.
 - Agreement with TxDOT (01/2014): HCRMA needs to negotiate an agreement with TXDOT for issuance of permits for the movement of overweight/oversize cargo and collect a fee. HCRMA has reviewed existing overweight corridor agreements and will look to the Commission's proposed guidelines from the 09/2013 meeting.
 - Implementation of Web-based Permitting System (12/2013): HCRMA working with ProMiles to design and implement online permitting system to be made available through the HCRMA website.
 - Weight Scales in Mexico (03/2014): Getting scales in Mexico installed and operational
 - Obtaining certification from PROFECO in Mexico for the weight scales about 1 month after installation. Weight scale operators/owners in Reynosa should also obtain certification from either Texas Dept. of Agriculture or one of their certified contractors to certify and calibrate weight scale. This can be done shortly after installation.
 - Border Safety Inspection Facility at the Pharr POE (04/2014)





Please visit <u>www.hcrma.net</u> for more information

